


Rendering of Completed Lock & Dam



Ben C. Gerwick, Inc.

Major Project Components



Illinois


Kentucky




Ben C. Gerwick, Inc.

Level 2 - Response Spectrum Method

(Horiz. Response Spectra at Mudline)





Model for 2 Dam Gate Bays – Tainter Gate Section




Single Dam Gate Bay Model for Seismic Analysis – Primary Transverse Mode Shape

- Period – 0.99 sec.




Single Dam Gate Bay Model for Seismic Analysis Primary Logitudinal Mode Shape


- Period – 0.98 sec.



Olmsted Dam Completed Construction



Precast Yard - General Site Plan



MARINE SKIDWAY


LANDBASE SKIDWAY

PRECAST BEDS



Ben C. Gerwick, Inc.

Catamaran Barge



2800 TON
LIFTING
CAPACITY



Catamaran 3,000 ton Lift




Strand Jacks Used for Oresund




Ben C. Gerwick, Inc.

Global Erection Plan Phases 1,2,3,4,and 5




Ben C. Gerwick, Inc.

Tainter Gate Section




Ben C. Gerwick, Inc.

Precast Tainter Gate Sill Shell




Ben C. Gerwick, Inc.

Tainter Gate Stilling Basin Shell



Ben C. Gerwick, Inc.

Tainter Gate - Tremie Sequence




STAGE 1 POUR

STAGE 2 POUR



Ben C. Gerwick, Inc.

Tainter Gate - Tremie Sequence




STAGE 3 POUR

STAGE 4 POUR




Ben C. Gerwick, Inc.

Lifting Frame Connection



Ben C. Gerwick, Inc.

Tainter Gate Lower Pier Wall Installation Sequence



- SET PIER SHELL
- TREMIE SHELL BOTTOM
- DE-WATER
- PLACE CONCRETE INSIDE

STILLING BASIN SHELL


SILL SHELL

MONOLITH 1



Ben C. Gerwick, Inc.

Training Wall Installation Sequence



- SET UPPER RIGHT
- TRAINING WALL SHELL


MONOLITH 1



Ben C. Gerwick, Inc.

Tainter Gate Lower Pier Wall Installation Sequence

- SET PIER SHELL
- TREMIE SHELL BOTTOM
- DE-WATER
- PLACE CONCRETE INSIDE



STILLING BASIN SHELL

SILL SHELL

MONOLITH 1




Ben C. Gerwick, Inc.

Tainter Gate Section Installation Sequence

SET UPPER
PIER WALL SHAFT

SET PIER SHELL

SET SILL SHELL




SET STILLING BASIN SHELL



Ben C. Gerwick, Inc.

Tainter Gate Section Installation Sequence



INSTALLATION
UPPER PIER WALL
SHELL

TEMPORARY SCOUR
PROTECTION



Ben C. Gerwick, Inc.


Olmsted Dam – Lift-in Construction

ANCHOR
PILES

MOORING
LINES

DRAG
ANCHORS

DECK
WINCHES




SEGMENT 3
SEGMENT 2
SEGMENT 1




Ben C. Gerwick, Inc.

Access Bridge Installation




Ben C. Gerwick, Inc.

Tainter Gate Installation on Barge




Ben C. Gerwick, Inc.

Tainter Gate Installation / Barge Removal




Nav Pass Sill and Stilling Basin




Ben C. Gerwick, Inc.

Sill Shell Monolith 1-11




Wicket Gate (Down)




Ben C. Gerwick, Inc.

Wicket Gate (Up)



Ben C. Gerwick, Inc.


Wicket Gate - Plan & Elevation



Ben C. Gerwick, Inc.

Nav Pass Cross - Section

PAVING BLOCK




CONTROLLED FIXITY PILES




Ben C. Gerwick, Inc.

Controlled Fixity Pile Head Detail




Ben C. Gerwick, Inc.

Sill Shell - Landing Pad




Ben C. Gerwick, Inc.

Navigable Pass Installation Sequence




Ben C. Gerwick, Inc.

Navigable Pass Installation Sequence




Ben C. Gerwick, Inc.

Navigable Pass Installation Sequence, stage III



Ben C. Gerwick, Inc.

Navigable Pass - Tremie Sequence




STAGE 1 POUR

STAGE 2 POUR




Ben C. Gerwick, Inc.

Navigable Pass - Tremie Sequence



STAGE 3 POUR




STAGE 4 POUR




Ben C. Gerwick, Inc.

Mooring Plan / River Blockage



Ben C. Gerwick, Inc.

Positioning System - An Overview



Existing Lock - Dam 2 at Braddock



Precast Panels in Storage



Segment 2 Panel Erection




Ben C. Gerwick, Inc.

Construction Joint



Ben C. Gerwick, Inc.

Composite Interface



Ben C. Gerwick, Inc.

Precast Panel Joint Detail



Ben C. Gerwick, Inc.

Headed Reinforcement



7/14/2000



Ben C. Gerwick, Inc.

Transport of Segment 1



Ben C. Gerwick, Inc.

Master Piles and Template for Cut-Off Wall



Ben C. Gerwick, Inc.


Studs on Sheet Pile Cut-Off Wall



Ben C. Gerwick, Inc.

Confederation Bridge

- Positioning By Means of 3 “Hard Pads”



Confederation Bridge


- Placing 3 Hard Pads with a Frame



Ben C. Gerwick, Inc.

Confederation Bridge

- Leveling A Hard Pad with Inflated Grout Bags
Pre-Construction Trial Testing



Ben C. Gerwick, Inc.