

Scott Air Force Base, IL – Renovate Building 1600



Current Phase:

Design

Location and Description:

Design and construction of 100% renovation of Air Mobility Command (AMC) headquarters at Scott Air Force Base, IL. The 3 story building is comprised of approximately 314,000 SF.

Authorization:

Operations & Maintenance, Air Force

FY21 Activities:

Design is complete and Buildability, Constructability, Operability, Environmental and Sustainability (BCOES) certification has been completed. Peer review of solicitation package to be completed and advertisement anticipated in April 2021.

Issues and Other Information:

Commercial, private sector, and other government construction in and around Scott AFB and Saint Louis has increased dramatically. Recent successful contracts awarded at Scott AFB indicate a favorable construction market.

Summarized Financial Data:

	<u>Construction</u>
Estimated Federal Cost	\$137,000,000

Congressional Interest:

Sen. Richard Durbin
Sen. Tammy Duckworth
Rep. Mike Bost

Scott Air Force Base, IL – Joint Operations & Mission Planning Center



Current Phase:

Design

Location and Description:

Construct a 15,961 square meter (SM) Joint Operations and Mission Planning Center utilizing economical design and construction methods. The preliminary building concept design consists of a two-level structure built above grade that is primarily symmetrical and rectilinear in nature.

Authorization:

FY20 Military Construction, Air Force

FY21 Activities:

Project design is complete. Project is anticipated to be Ready to Advertise by mid to late Feb 2021 with a planned award in Q3 of FY21.

Issues and Other Information:

Commercial, private sector, and other government construction in and around Scott AFB and Saint Louis has increased dramatically. Recent successful contracts awarded at Scott AFB indicate a favorable construction market.

Summarized Financial Data:

	<u>Construction</u>
Estimated Federal Cost	\$100,000,000

Congressional Interest:

Sen. Richard Durbin
Sen. Tammy Duckworth
Rep. Mike Bost

**Scott Air Force Base, IL –
Add/Alt Consolidated Comm Facility**



Current Phase:

Design

Location and Description:

The project consists of 23,702 SF addition and alteration of existing 50,956 SF to the Consolidated Communications Facility, Building 1575, at Scott Air Force Base, IL.

Authorization:

FY17 Military Construction, Air Force

FY21 Activities:

Project is in active construction at this time and work is focused on the addition with some minor interior renovation.

Issues and Other Information:

Project was awarded on 29 Jul for \$32.9M which is 85% of the PA.


Summarized Financial Data:

Estimated Federal Cost	<u>Construction</u> \$41,000,000
------------------------	--

Congressional Interest:

Sen. Richard Durbin
Sen. Tammy Duckworth
Rep. Mike Bost

Scott Air Force Base, IL – MAF Distributed Mission Operations



Current Phase:

Advertise / Award

Location and Description:

The project consists of 5,920 SF addition to and alteration of existing 3,541 SF of Building 5028 at Scott Air Force Base, IL. Project will add 400% increase to training throughput meeting the increased mission demands.

Authorization:

FY20 Minor Military Construction, Air Force

FY21 Activities:

Final design and advertisement of construction contract (award planned for Q2 of FY21).

Issues and Other Information:

Project was advertised in Q1 of FY21 resulting in the receipt of competitive bids within the awardable range. The team is prepared to award the project upon the receipt of funding and directive to proceed. It is anticipated this project will be awarded prior to the bid expiration on 18 March 2021.

Summarized Financial Data:

	<u>Construction</u>
Estimated Federal Cost	\$5,300,000

Congressional Interest:

Sen. Richard Durbin
Sen. Tammy Duckworth
Rep. Mike Bost