



	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
1/1/1985	1,017.51	218.8	162.0	0.33
1/2/1985	1,017.54	155.4	160.1	0.00
1/3/1985	1,017.48	123.5	137.0	0.33
1/4/1985	1,017.53	161.5	151.0	0.07
1/5/1985	1,017.87	292.8	207.6	0.01
1/6/1985	1,017.28	207.0	332.8	0.00
1/7/1985	1,017.24	100.8	147.1	0.01
1/8/1985	1,017.20	66.5	77.0	0.00
1/9/1985	1,017.08	19.0	47.6	0.00
1/10/1985	1,017.09	52.6	57.0	0.20
1/11/1985	1,017.24	82.5	43.5	0.04
1/12/1985	1,017.36	75.5	38.0	0.02
1/13/1985	1,017.44	63.5	38.0	0.00
1/14/1985	1,017.40	50.5	56.5	0.01
1/15/1985	1,017.34	44.5	64.0	0.01
1/16/1985	1,017.32	41.3	48.8	0.15
1/17/1985	1,017.33	38.0	38.0	0.01

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
1/18/1985	1,017.36	50.0	38.0	0.05
1/19/1985	1,017.37	41.0	38.0	0.19
1/20/1985	1,017.36	36.5	38.0	0.00
1/21/1985	1,017.38	30.4	27.4	0.01
1/22/1985	1,017.39	23.5	19.0	0.02
1/23/1985	1,017.40	20.5	19.0	0.01
1/24/1985	1,017.43	28.0	19.0	0.01
1/25/1985	1,017.37	16.4	32.9	0.03
1/26/1985	1,017.32	26.0	38.0	0.01
1/27/1985	1,017.29	16.1	28.1	0.07
1/28/1985	1,017.29	19.0	19.0	0.00
1/29/1985	1,017.29	19.0	19.0	0.00
1/30/1985	1,017.30	22.0	19.0	0.62
1/31/1985	1,017.50	50.5	19.0	0.94
2/1/1985	1,019.30	619.6	153.6	0.40
2/2/1985	1,020.92	985.3	363.1	0.05
2/3/1985	1,020.31	251.6	412.0	0.01
2/4/1985	1,019.12	38.6	398.3	0.02
2/5/1985	1,017.84	8.3	379.9	0.43
2/6/1985	1,018.40	217.8	161.5	0.01
2/7/1985	1,018.31	347.8	299.9	0.00
2/8/1985	1,017.38	107.6	369.1	0.00
2/9/1985	1,017.29	71.1	137.0	0.00
2/10/1985	1,017.38	96.0	75.0	0.00
2/11/1985	1,017.48	102.5	74.0	0.96
2/12/1985	1,018.18	208.0	74.1	0.86
2/13/1985	1,019.57	681.3	195.4	0.01
2/14/1985	1,019.83	351.9	252.5	0.03
2/15/1985	1,019.84	263.9	254.6	0.00
2/16/1985	1,019.19	79.0	251.5	0.00
2/17/1985	1,018.35	0.0	240.5	0.01
2/18/1985	1,017.58	1.3	229.1	0.13
2/19/1985	1,017.55	49.5	99.0	0.01
2/20/1985	1,017.70	199.3	151.3	0.00
2/21/1985	1,017.75	233.9	215.9	0.00
2/22/1985	1,017.65	227.4	255.9	0.00
2/23/1985	1,017.97	404.9	316.6	0.00
2/24/1985	1,017.52	266.6	366.8	0.00
2/25/1985	1,017.36	145.1	220.0	0.15

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
2/26/1985	1,017.21	96.8	134.3	0.01
2/27/1985	1,017.19	76.4	91.4	0.00
2/28/1985	1,017.12	60.9	75.9	0.00
3/1/1985	1,017.19	75.5	62.0	0.00
3/2/1985	1,017.25	76.5	57.0	0.00
3/3/1985	1,017.26	61.5	57.0	0.00
3/4/1985	1,017.25	54.0	57.0	0.12
3/5/1985	1,017.23	52.5	57.0	0.00
3/6/1985	1,017.19	45.0	57.0	0.00
3/7/1985	1,017.20	36.9	35.4	0.00
3/8/1985	1,017.20	28.0	28.0	0.78
3/9/1985	1,018.13	248.6	28.0	0.00
3/10/1985	1,018.03	234.3	188.9	0.00
3/11/1985	1,017.58	58.5	195.5	0.12
3/12/1985	1,017.21	50.4	164.0	0.01
3/13/1985	1,017.21	87.6	99.3	0.06
3/14/1985	1,017.16	63.1	76.6	0.01
3/15/1985	1,017.19	82.6	75.1	0.00
3/16/1985	1,017.38	69.0	22.5	0.00
3/17/1985	1,017.64	84.5	5.0	0.05
3/18/1985	1,017.87	74.0	5.0	0.00
3/19/1985	1,018.05	60.6	5.0	0.00
3/20/1985	1,018.23	60.0	5.0	0.00
3/21/1985	1,018.38	52.5	5.0	0.15
3/22/1985	1,018.55	55.5	5.0	0.35
3/23/1985	1,018.78	75.0	5.0	0.28
3/24/1985	1,019.10	87.6	5.0	0.01
3/25/1985	1,019.56	154.1	5.0	0.00
3/26/1985	1,019.97	132.5	5.0	0.00
3/27/1985	1,020.27	106.3	5.0	0.01
3/28/1985	1,020.53	87.5	5.0	0.00
3/29/1985	1,020.75	76.6	5.0	0.00
3/30/1985	1,020.96	73.5	5.0	0.00
3/31/1985	1,021.15	64.8	5.0	0.50
4/1/1985	1,021.41	98.4	12.3	0.00
4/2/1985	1,021.59	77.5	19.0	0.00
4/3/1985	1,021.73	67.8	19.0	0.00
4/4/1985	1,021.90	60.8	8.8	0.00
4/5/1985	1,022.05	55.5	5.0	0.68

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
4/6/1985	1,022.35	88.8	5.0	0.00
4/7/1985	1,022.66	116.6	5.0	0.23
4/8/1985	1,023.02	118.3	5.0	0.23
4/9/1985	1,023.39	129.4	5.0	0.00
4/10/1985	1,023.65	106.4	13.6	0.00
4/11/1985	1,023.84	83.9	16.0	0.01
4/12/1985	1,024.07	92.3	16.1	0.00
4/13/1985	1,024.20	65.9	17.0	0.00
4/14/1985	1,024.32	59.1	17.0	0.00
4/15/1985	1,024.45	55.1	12.6	0.20
4/16/1985	1,024.62	68.3	10.0	0.02
4/17/1985	1,024.92	48.4	2.5	0.00
4/18/1985	1,024.92	5.1	0.0	0.00
4/19/1985	1,025.07	49.9	0.0	0.00
4/20/1985	1,025.19	43.8	0.0	0.00
4/21/1985	1,025.30	38.5	0.0	0.00
4/22/1985	1,025.39	33.3	0.0	0.00
4/23/1985	1,025.47	28.0	0.0	0.00
4/24/1985	1,025.55	28.0	0.0	0.00
4/25/1985	1,025.61	21.0	0.0	0.00
4/26/1985	1,025.66	22.4	3.1	0.00
4/27/1985	1,025.71	20.8	5.0	0.72
4/28/1985	1,025.86	50.4	5.0	0.00
4/29/1985	1,026.00	60.9	5.0	0.00
4/30/1985	1,026.10	42.0	5.0	0.00
5/1/1985	1,026.16	27.6	6.3	0.00
5/2/1985	1,026.21	25.5	7.0	0.33
5/3/1985	1,026.30	36.0	7.0	0.01
5/4/1985	1,026.35	26.6	5.5	0.00
5/5/1985	1,026.40	20.8	5.0	0.00
5/6/1985	1,026.42	13.8	5.0	0.00
5/7/1985	1,026.44	12.0	5.0	0.00
5/8/1985	1,026.47	15.5	5.0	0.00
5/9/1985	1,026.48	10.3	5.0	0.00
5/10/1985	1,026.49	6.8	5.0	0.00
5/11/1985	1,026.49	6.8	5.0	0.00
5/12/1985	1,026.49	5.0	5.0	0.21
5/13/1985	1,026.54	20.8	5.0	0.00
5/14/1985	1,026.54	6.8	5.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
5/15/1985	1,026.60	22.5	5.0	0.01
5/16/1985	1,026.74	54.5	5.0	0.38
5/17/1985	1,026.86	47.3	5.0	0.62
5/18/1985	1,027.10	81.6	5.0	0.00
5/19/1985	1,027.26	71.5	5.0	0.00
5/20/1985	1,027.35	37.5	5.0	0.00
5/21/1985	1,027.37	15.8	6.5	0.48
5/22/1985	1,027.49	48.8	7.0	0.52
5/23/1985	1,027.63	55.3	19.1	0.07
5/24/1985	1,027.56	132.9	131.1	0.13
5/25/1985	1,027.42	91.8	145.6	0.00
5/26/1985	1,027.34	60.1	94.0	0.00
5/27/1985	1,027.33	39.0	42.8	0.00
5/28/1985	1,027.27	14.1	32.0	0.06
5/29/1985	1,027.21	13.6	32.0	0.00
5/30/1985	1,027.19	3.1	17.1	0.00
5/31/1985	1,027.22	15.3	6.5	0.02
6/1/1985	1,027.26	19.0	5.0	0.00
6/2/1985	1,027.29	15.8	5.0	0.25
6/3/1985	1,027.34	24.8	5.0	0.05
6/4/1985	1,027.37	13.8	5.0	0.06
6/5/1985	1,027.35	10.5	14.0	0.44
6/6/1985	1,027.37	22.5	17.0	0.00
6/7/1985	1,027.35	10.0	17.0	0.14
6/8/1985	1,027.34	11.9	17.0	0.00
6/9/1985	1,027.29	2.3	17.0	0.00
6/10/1985	1,027.23	5.3	17.0	1.44
6/11/1985	1,027.66	124.0	12.0	0.44
6/12/1985	1,027.59	126.3	112.1	0.15
6/13/1985	1,027.45	96.9	145.9	0.00
6/14/1985	1,027.32	51.5	103.6	0.00
6/15/1985	1,027.30	21.5	32.1	0.00
6/16/1985	1,027.34	23.3	11.0	0.12
6/17/1985	1,027.35	16.3	11.0	0.18
6/18/1985	1,027.35	10.4	10.4	0.01
6/19/1985	1,027.35	9.4	10.0	0.04
6/20/1985	1,027.33	3.5	10.0	0.00
6/21/1985	1,027.32	5.9	10.0	0.00
6/22/1985	1,027.28	0.0	10.0	0.05

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
6/23/1985	1,027.23	0.0	10.0	0.00
6/24/1985	1,027.18	0.6	10.0	0.06
6/25/1985	1,027.22	14.8	6.4	0.00
6/26/1985	1,027.21	4.5	5.0	0.00
6/27/1985	1,027.21	4.4	5.0	0.00
6/28/1985	1,027.18	0.0	5.0	0.00
6/29/1985	1,027.16	0.0	5.0	0.00
6/30/1985	1,027.14	0.0	5.0	0.00
7/1/1985	1,027.12	2.0	5.0	0.83
7/2/1985	1,027.24	41.0	5.0	0.17
7/3/1985	1,027.25	10.9	5.0	0.18
7/4/1985	1,027.31	21.1	5.0	0.00
7/5/1985	1,027.33	17.0	5.0	0.03
7/6/1985	1,027.32	1.9	5.0	0.00
7/7/1985	1,027.32	5.0	5.0	0.00
7/8/1985	1,027.32	4.6	5.0	0.00
7/9/1985	1,027.31	1.9	5.0	0.00
7/10/1985	1,027.31	3.8	3.8	0.88
7/11/1985	1,027.44	44.8	5.0	0.00
7/12/1985	1,027.44	18.0	8.4	0.00
7/13/1985	1,027.42	2.9	10.0	0.00
7/14/1985	1,027.37	0.0	10.0	0.00
7/15/1985	1,027.33	0.1	10.0	0.65
7/16/1985	1,027.40	23.9	9.3	0.00
7/17/1985	1,027.36	12.5	12.4	0.00
7/18/1985	1,027.30	0.0	13.0	0.00
7/19/1985	1,027.26	0.0	9.0	0.00
7/20/1985	1,027.24	0.0	5.0	0.00
7/21/1985	1,027.20	0.1	5.0	0.31
7/22/1985	1,027.23	12.1	5.0	0.00
7/23/1985	1,027.22	1.5	5.0	0.00
7/24/1985	1,027.21	1.5	5.0	0.00
7/25/1985	1,027.20	1.5	5.0	0.02
7/26/1985	1,027.14	0.0	7.9	0.00
7/27/1985	1,027.14	1.5	10.0	0.00
7/28/1985	1,027.13	8.9	7.1	0.97
7/29/1985	1,027.24	38.9	5.0	0.00
7/30/1985	1,027.28	19.3	5.0	0.02
7/31/1985	1,027.29	12.5	5.0	0.37

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
8/1/1985	1,027.30	8.1	5.0	2.31
8/2/1985	1,027.64	222.6	95.0	0.00
8/3/1985	1,027.28	50.0	164.9	0.00
8/4/1985	1,027.25	13.6	44.9	0.00
8/5/1985	1,027.28	15.5	5.0	0.14
8/6/1985	1,027.30	9.0	5.0	0.00
8/7/1985	1,027.29	7.0	5.0	1.20
8/8/1985	1,027.34	42.4	6.0	0.00
8/9/1985	1,027.34	4.3	5.5	0.00
8/10/1985	1,027.36	15.6	5.0	0.00
8/11/1985	1,027.38	12.0	5.0	0.00
8/12/1985	1,027.38	5.0	5.0	0.00
8/13/1985	1,027.37	4.4	5.0	0.00
8/14/1985	1,027.37	1.5	5.0	0.00
8/15/1985	1,027.35	1.0	5.0	0.33
8/16/1985	1,027.36	8.4	5.0	0.59
8/17/1985	1,027.37	6.8	5.0	0.43
8/18/1985	1,027.49	72.5	31.1	0.00
8/19/1985	1,027.40	22.1	42.0	0.00
8/20/1985	1,027.28	16.3	42.0	0.29
8/21/1985	1,027.29	0.1	15.6	0.00
8/22/1985	1,027.29	4.4	8.4	0.00
8/23/1985	1,027.25	0.0	10.0	0.00
8/24/1985	1,027.24	0.6	6.6	0.84
8/25/1985	1,027.33	134.5	94.9	0.05
8/26/1985	1,027.24	33.4	72.8	0.17
8/27/1985	1,027.24	23.3	24.0	0.00
8/28/1985	1,027.25	12.9	10.6	0.00
8/29/1985	1,027.27	9.9	5.0	0.00
8/30/1985	1,027.26	3.9	5.0	0.52
8/31/1985	1,027.32	28.3	5.0	0.00
9/1/1985	1,027.34	12.0	5.0	0.00
9/2/1985	1,027.35	8.5	5.0	0.00
9/3/1985	1,027.35	4.6	5.0	0.00
9/4/1985	1,027.34	1.5	5.0	0.00
9/5/1985	1,027.33	1.5	5.0	0.00
9/6/1985	1,027.32	1.9	5.0	0.04
9/7/1985	1,027.32	4.6	5.0	0.00
9/8/1985	1,027.31	1.5	5.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
9/9/1985	1,027.29	1.3	5.0	0.00
9/10/1985	1,027.28	0.6	5.0	0.38
9/11/1985	1,027.28	4.6	5.0	0.00
9/12/1985	1,027.27	1.3	5.0	0.00
9/13/1985	1,027.23	0.0	5.0	0.00
9/14/1985	1,027.20	0.0	4.8	0.00
9/15/1985	1,027.17	0.0	5.0	0.00
9/16/1985	1,027.14	0.0	5.0	0.00
9/17/1985	1,027.12	0.0	5.0	0.00
9/18/1985	1,027.01	0.0	18.1	0.00
9/19/1985	1,026.87	0.0	28.0	0.00
9/20/1985	1,026.73	0.0	28.0	0.00
9/21/1985	1,026.59	0.0	28.0	0.00
9/22/1985	1,026.44	0.0	28.0	0.00
9/23/1985	1,026.29	0.0	28.0	0.00
9/24/1985	1,026.16	0.0	28.0	0.04
9/25/1985	1,026.04	0.0	28.0	0.00
9/26/1985	1,025.88	0.0	28.0	0.02
9/27/1985	1,025.74	0.0	28.0	0.00
9/28/1985	1,025.61	0.0	28.0	0.00
9/29/1985	1,025.45	0.0	27.9	0.00
9/30/1985	1,025.31	0.0	27.0	0.00
10/1/1985	1,025.16	0.4	27.0	1.00
10/2/1985	1,025.15	20.1	27.0	0.31
10/3/1985	1,025.08	2.4	27.0	0.26
10/4/1985	1,025.01	7.9	27.0	0.07
10/5/1985	1,024.91	0.0	27.0	0.00
10/6/1985	1,024.77	0.0	27.0	0.00
10/7/1985	1,024.65	0.0	27.0	0.00
10/8/1985	1,024.51	0.0	28.9	0.00
10/9/1985	1,024.38	0.0	30.0	0.00
10/10/1985	1,024.28	0.0	30.0	0.00
10/11/1985	1,024.12	0.0	27.9	0.00
10/12/1985	1,023.90	0.0	27.0	0.00
10/13/1985	1,023.83	0.0	27.0	0.00
10/14/1985	1,023.67	0.0	27.0	0.29
10/15/1985	1,023.58	0.0	27.0	0.09
10/16/1985	1,023.46	0.0	27.0	0.00
10/17/1985	1,023.31	0.0	33.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
10/18/1985	1,023.14	0.0	35.0	0.00
10/19/1985	1,022.96	0.0	35.0	0.00
10/20/1985	1,022.79	0.0	35.0	1.23
10/21/1985	1,022.75	12.5	35.0	0.40
10/22/1985	1,022.94	113.8	44.8	0.05
10/23/1985	1,022.71	11.3	72.1	0.17
10/24/1985	1,022.44	0.0	79.4	0.25
10/25/1985	1,022.18	0.0	79.0	0.00
10/26/1985	1,021.91	0.0	79.0	0.00
10/27/1985	1,021.78	0.0	38.1	0.00
10/28/1985	1,021.69	0.0	26.0	0.00
10/29/1985	1,021.56	0.0	29.0	0.03
10/30/1985	1,021.43	0.0	30.0	0.02
10/31/1985	1,021.29	0.0	30.0	0.00
11/1/1985	1,021.16	0.0	30.0	0.11
11/2/1985	1,021.04	0.1	30.0	0.35
11/3/1985	1,020.95	5.9	30.0	1.11
11/4/1985	1,021.04	39.6	30.0	1.37
11/5/1985	1,022.08	319.8	39.4	0.39
11/6/1985	1,022.42	409.5	227.5	0.01
11/7/1985	1,021.86	118.0	281.0	0.03
11/8/1985	1,020.98	5.6	275.4	0.00
11/9/1985	1,020.48	0.0	162.0	0.00
11/10/1985	1,020.02	0.0	117.0	0.00
11/11/1985	1,019.80	0.0	65.6	0.00
11/12/1985	1,019.69	0.0	35.5	0.00
11/13/1985	1,019.61	0.0	25.0	0.05
11/14/1985	1,019.45	0.0	35.3	0.00
11/15/1985	1,019.29	0.0	38.1	0.00
11/16/1985	1,019.12	0.0	37.1	0.21
11/17/1985	1,018.98	0.5	35.6	0.00
11/18/1985	1,018.81	1.5	35.1	0.00
11/19/1985	1,018.69	0.0	25.5	0.00
11/20/1985	1,018.54	0.0	22.9	0.00
11/21/1985	1,018.27	0.0	39.6	0.00
11/22/1985	1,017.97	0.0	49.4	0.18
11/23/1985	1,017.76	0.0	46.8	0.00
11/24/1985	1,017.47	0.0	44.6	0.00
11/25/1985	1,017.34	0.0	29.5	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
11/26/1985	1,017.27	0.0	14.4	1.56
11/27/1985	1,017.83	87.5	6.8	0.09
11/28/1985	1,020.00	857.4	126.5	1.41
11/29/1985	1,024.34	1,401.5	126.8	0.00
11/30/1985	1,024.55	633.8	367.3	0.00
12/1/1985	1,023.00	80.9	559.6	0.20
12/2/1985	1,022.44	61.3	316.0	0.00
12/3/1985	1,021.25	17.8	345.9	0.00
12/4/1985	1,019.79	0.0	411.0	0.00
12/5/1985	1,018.23	0.0	388.0	0.22
12/6/1985	1,017.54	0.0	203.5	0.01
12/7/1985	1,017.24	0.3	78.9	0.00
12/8/1985	1,017.18	5.3	34.1	0.00
12/9/1985	1,017.12	2.3	20.0	0.00
12/10/1985	1,017.06	6.1	19.4	0.00
12/11/1985	1,017.12	39.6	6.4	0.24
12/12/1985	1,017.25	10.5	0.0	0.55
12/13/1985	1,017.59	79.5	0.1	0.12
12/14/1985	1,018.34	307.1	66.3	0.01
12/15/1985	1,018.42	128.8	91.9	0.00
12/16/1985	1,018.25	49.8	91.6	0.00
12/17/1985	1,017.99	13.1	89.0	0.00
12/18/1985	1,017.64	0.0	85.0	0.00
12/19/1985	1,017.20	0.0	80.4	0.00
12/20/1985	1,017.23	4.6	20.9	0.04
12/21/1985	1,017.33	32.5	1.0	0.00
12/22/1985	1,017.36	11.5	1.0	0.00
12/23/1985	1,017.43	22.0	1.0	0.00
12/24/1985	1,017.52	28.0	1.0	0.10
12/25/1985	1,017.57	25.0	11.5	0.01
12/26/1985	1,017.55	19.4	20.9	0.00
12/27/1985	1,017.51	12.0	24.0	0.00
12/28/1985	1,017.48	15.0	24.0	0.00
12/29/1985	1,017.46	18.0	24.0	0.00
12/30/1985	1,017.42	11.6	24.0	0.00
12/31/1985	1,017.36	6.4	24.0	0.21