



	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
1/1/1993	1,017.46	55.0	38.0	0.09
1/2/1993	1,017.46	39.9	38.0	0.02
1/3/1993	1,017.45	34.4	38.0	0.00
1/4/1993	1,017.39	24.5	38.0	0.00
1/5/1993	1,017.38	30.0	38.0	0.35
1/6/1993	1,017.42	51.3	38.0	0.00
1/7/1993	1,017.42	38.0	38.0	0.00
1/8/1993	1,017.45	42.5	38.0	0.29
1/9/1993	1,017.45	72.7	66.7	0.03
1/10/1993	1,017.40	62.7	76.2	0.03
1/11/1993	1,017.31	51.3	76.2	0.02
1/12/1993	1,017.33	52.0	53.9	0.13
1/13/1993	1,017.42	64.8	38.0	0.04
1/14/1993	1,017.50	61.2	38.0	0.01
1/15/1993	1,017.46	47.2	52.2	0.00
1/16/1993	1,017.39	35.1	56.2	0.00
1/17/1993	1,017.31	31.9	56.2	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
1/18/1993	1,017.25	26.7	45.0	0.00
1/19/1993	1,017.37	39.5	10.5	0.00
1/20/1993	1,017.47	36.4	5.0	0.00
1/21/1993	1,017.45	26.4	29.8	0.12
1/22/1993	1,017.40	27.1	38.0	0.09
1/23/1993	1,017.34	19.5	38.0	0.00
1/24/1993	1,017.31	14.1	26.1	0.00
1/25/1993	1,017.67	104.9	16.0	0.63
1/26/1993	1,017.58	48.6	65.1	0.00
1/27/1993	1,017.38	41.2	94.5	0.00
1/28/1993	1,017.41	41.9	46.1	0.00
1/29/1993	1,017.43	42.1	33.3	0.00
1/30/1993	1,017.40	30.7	38.0	0.00
1/31/1993	1,017.35	22.8	38.0	0.00
2/1/1993	1,017.29	19.8	38.0	0.00
2/2/1993	1,017.25	15.9	28.7	0.00
2/3/1993	1,017.29	22.5	12.0	0.00
2/4/1993	1,017.33	21.8	10.0	0.00
2/5/1993	1,017.37	19.9	10.0	0.00
2/6/1993	1,017.40	21.1	10.0	0.00
2/7/1993	1,017.43	19.0	10.0	0.00
2/8/1993	1,017.44	18.0	13.5	0.00
2/9/1993	1,017.43	12.8	16.0	0.00
2/10/1993	1,017.40	9.3	16.0	0.00
2/11/1993	1,017.38	11.1	16.0	0.00
2/12/1993	1,017.45	31.3	16.0	0.48
2/13/1993	1,017.48	44.7	32.5	0.33
2/14/1993	1,017.52	47.6	38.0	0.21
2/15/1993	1,017.53	43.8	38.0	0.04
2/16/1993	1,017.66	65.5	38.0	0.40
2/17/1993	1,017.79	156.8	113.9	0.03
2/18/1993	1,017.60	98.2	140.9	0.02
2/19/1993	1,017.26	45.8	140.6	0.02
2/20/1993	1,017.36	54.8	46.8	0.00
2/21/1993	1,017.51	100.4	28.1	0.42
2/22/1993	1,020.22	782.4	83.5	1.01
2/23/1993	1,020.57	531.7	241.9	0.00
2/24/1993	1,020.03	136.8	288.5	0.01
2/25/1993	1,019.25	44.5	286.9	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
2/26/1993	1,018.38	14.7	284.8	0.52
2/27/1993	1,018.14	70.7	165.2	0.25
2/28/1993	1,017.87	62.8	141.3	0.12
3/1/1993	1,017.55	47.2	140.9	0.00
3/2/1993	1,017.44	48.3	90.8	0.00
3/3/1993	1,017.47	76.2	70.3	0.24
3/4/1993	1,017.81	177.0	101.4	0.81
3/5/1993	1,020.99	965.2	135.0	0.45
3/6/1993	1,021.18	493.9	248.0	0.05
3/7/1993	1,020.74	163.0	290.0	0.02
3/8/1993	1,020.14	119.0	288.8	0.20
3/9/1993	1,019.67	120.2	287.4	0.02
3/10/1993	1,019.05	99.6	286.1	0.03
3/11/1993	1,018.28	56.7	284.4	0.01
3/12/1993	1,018.28	80.3	108.9	0.00
3/13/1993	1,018.30	73.9	70.8	1.15
3/14/1993	1,018.38	94.3	70.8	2.44
3/15/1993	1,018.39	78.3	70.9	1.56
3/16/1993	1,018.42	81.2	70.9	1.55
3/17/1993	1,018.78	172.2	70.9	0.10
3/18/1993	1,020.45	579.9	89.1	0.10
3/19/1993	1,021.00	442.3	240.0	0.63
3/20/1993	1,021.16	357.6	290.3	0.65
3/21/1993	1,021.66	433.7	290.8	0.36
3/22/1993	1,022.47	536.6	292.5	0.00
3/23/1993	1,022.56	372.4	293.8	0.12
3/24/1993	1,026.29	779.9	185.7	1.41
3/25/1993	1,027.45	1,399.4	331.4	0.00
3/26/1993	1,026.46	269.3	577.0	0.00
3/27/1993	1,025.17	193.3	605.8	0.51
3/28/1993	1,025.88	503.9	376.6	0.37
3/29/1993	1,026.13	417.0	302.4	0.28
3/30/1993	1,025.74	310.6	409.8	0.07
3/31/1993	1,024.59	187.8	545.5	0.00
4/1/1993	1,024.49	226.4	344.7	0.62
4/2/1993	1,024.84	351.7	212.4	0.32
4/3/1993	1,024.69	258.7	299.5	0.01
4/4/1993	1,024.31	180.7	298.9	0.00
4/5/1993	1,023.78	132.0	297.8	0.17

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
4/6/1993	1,023.86	267.7	296.9	0.64
4/7/1993	1,024.05	371.6	297.3	0.00
4/8/1993	1,023.78	220.6	297.5	0.00
4/9/1993	1,023.31	158.9	296.5	0.00
4/10/1993	1,023.13	95.8	175.9	0.18
4/11/1993	1,023.11	111.9	120.3	0.02
4/12/1993	1,023.17	82.8	72.5	0.00
4/13/1993	1,023.23	75.2	49.1	0.01
4/14/1993	1,023.40	86.9	29.4	0.01
4/15/1993	1,023.55	72.4	22.8	0.00
4/16/1993	1,023.83	102.8	22.9	0.63
4/17/1993	1,023.84	106.0	84.6	0.11
4/18/1993	1,023.74	72.4	100.8	0.02
4/19/1993	1,023.80	75.2	60.1	0.00
4/20/1993	1,023.92	67.9	28.5	0.00
4/21/1993	1,024.20	112.3	23.0	0.61
4/22/1993	1,024.67	179.5	23.1	0.39
4/23/1993	1,025.16	190.7	23.3	0.00
4/24/1993	1,025.52	144.1	23.4	0.00
4/25/1993	1,025.75	110.5	23.5	0.00
4/26/1993	1,026.01	113.4	23.6	0.64
4/27/1993	1,026.66	251.4	23.8	0.03
4/28/1993	1,027.09	180.3	23.9	0.00
4/29/1993	1,027.37	122.4	24.0	0.00
4/30/1993	1,027.31	83.0	89.4	0.00
5/1/1993	1,027.27	63.9	79.7	0.00
5/2/1993	1,027.22	55.4	73.2	0.00
5/3/1993	1,027.34	59.0	23.2	0.00
5/4/1993	1,027.46	53.6	10.0	0.01
5/5/1993	1,027.45	56.2	51.4	0.36
5/6/1993	1,027.44	30.5	40.0	0.00
5/7/1993	1,027.44	26.2	24.0	0.00
5/8/1993	1,027.43	20.0	24.0	0.00
5/9/1993	1,027.40	13.9	24.0	0.00
5/10/1993	1,027.36	13.4	24.0	0.00
5/11/1993	1,027.36	21.3	24.0	0.00
5/12/1993	1,027.35	20.2	24.0	0.00
5/13/1993	1,027.32	15.7	24.0	0.15
5/14/1993	1,027.29	13.1	24.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
5/15/1993	1,027.29	10.9	12.5	0.00
5/16/1993	1,027.32	14.8	6.0	0.00
5/17/1993	1,027.36	19.4	5.0	0.10
5/18/1993	1,027.40	21.0	5.0	0.00
5/19/1993	1,027.56	46.3	9.1	1.06
5/20/1993	1,027.28	20.5	87.4	0.01
5/21/1993	1,027.28	14.4	26.9	0.00
5/22/1993	1,027.34	23.8	7.5	0.23
5/23/1993	1,027.37	18.1	5.0	0.00
5/24/1993	1,027.39	12.4	5.0	0.00
5/25/1993	1,027.41	15.1	5.0	0.01
5/26/1993	1,027.47	21.3	5.0	0.16
5/27/1993	1,027.49	19.4	8.2	0.00
5/28/1993	1,027.48	5.4	9.0	0.00
5/29/1993	1,027.47	5.4	9.0	0.00
5/30/1993	1,027.46	5.4	9.0	0.00
5/31/1993	1,027.54	17.8	9.0	0.80
6/1/1993	1,027.56	59.9	33.8	0.20
6/2/1993	1,027.35	0.0	58.6	0.00
6/3/1993	1,027.13	0.5	70.4	0.00
6/4/1993	1,027.15	13.5	12.8	0.00
6/5/1993	1,027.37	74.5	5.0	0.76
6/6/1993	1,027.43	32.0	5.0	0.03
6/7/1993	1,027.47	18.7	5.0	0.00
6/8/1993	1,027.46	7.6	9.0	0.03
6/9/1993	1,027.44	5.7	10.0	0.00
6/10/1993	1,027.46	11.8	10.0	0.28
6/11/1993	1,027.45	8.9	10.0	0.14
6/12/1993	1,027.43	6.6	10.0	0.00
6/13/1993	1,027.53	26.9	10.0	0.98
6/14/1993	1,027.37	8.7	42.7	0.01
6/15/1993	1,027.34	18.6	51.2	0.14
6/16/1993	1,027.25	38.7	51.2	0.00
6/17/1993	1,027.27	21.1	22.3	0.00
6/18/1993	1,027.28	11.1	5.0	0.00
6/19/1993	1,027.29	8.4	5.0	0.00
6/20/1993	1,027.29	5.0	5.0	0.00
6/21/1993	1,027.28	2.4	5.0	0.05
6/22/1993	1,027.33	13.3	5.0	0.85

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
6/23/1993	1,027.35	21.2	5.0	0.00
6/24/1993	1,027.34	2.0	5.0	0.00
6/25/1993	1,027.35	8.0	5.0	0.00
6/26/1993	1,027.33	1.2	5.0	0.18
6/27/1993	1,027.36	12.1	5.0	0.04
6/28/1993	1,027.35	1.2	5.0	0.00
6/29/1993	1,027.32	0.0	5.0	0.00
6/30/1993	1,027.31	0.2	5.0	0.00
7/1/1993	1,027.30	1.2	5.0	0.03
7/2/1993	1,027.28	0.0	5.0	0.00
7/3/1993	1,027.26	0.2	5.0	0.00
7/4/1993	1,027.25	1.2	5.0	0.00
7/5/1993	1,027.23	0.6	5.0	0.00
7/6/1993	1,027.20	0.6	5.0	0.00
7/7/1993	1,027.16	0.0	5.0	0.00
7/8/1993	1,027.13	0.0	5.0	0.00
7/9/1993	1,027.10	10.7	5.0	0.00
7/10/1993	1,027.65	174.0	5.0	2.10
7/11/1993	1,027.59	7.1	2.9	0.00
7/12/1993	1,027.50	0.0	15.8	0.03
7/13/1993	1,027.46	0.2	10.0	0.00
7/14/1993	1,027.47	6.4	5.0	0.47
7/15/1993	1,027.52	38.4	5.0	0.23
7/16/1993	1,028.55	315.1	5.0	1.70
7/17/1993	1,028.09	93.9	168.8	0.00
7/18/1993	1,027.67	12.0	194.7	0.62
7/19/1993	1,027.39	0.6	101.1	0.00
7/20/1993	1,027.39	12.0	22.5	0.11
7/21/1993	1,027.39	7.5	5.0	0.00
7/22/1993	1,027.38	4.4	5.0	0.00
7/23/1993	1,027.35	0.2	5.0	0.00
7/24/1993	1,027.34	1.2	5.0	0.00
7/25/1993	1,027.32	0.6	5.0	0.00
7/26/1993	1,027.32	10.2	5.0	0.07
7/27/1993	1,027.60	86.1	5.0	1.40
7/28/1993	1,027.34	14.1	78.5	0.00
7/29/1993	1,027.35	4.6	18.2	0.28
7/30/1993	1,027.35	6.9	5.0	0.00
7/31/1993	1,027.32	0.0	5.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
8/1/1993	1,027.30	0.6	5.0	0.00
8/2/1993	1,027.27	1.7	5.0	0.00
8/3/1993	1,027.34	25.5	5.0	0.70
8/4/1993	1,027.32	0.0	5.0	0.00
8/5/1993	1,027.30	0.0	5.0	0.00
8/6/1993	1,027.28	1.3	5.0	0.03
8/7/1993	1,027.31	14.5	5.0	0.37
8/8/1993	1,027.29	0.6	5.0	0.00
8/9/1993	1,027.27	0.6	5.0	0.00
8/10/1993	1,027.24	0.0	5.0	0.00
8/11/1993	1,027.22	3.5	5.0	0.03
8/12/1993	1,027.37	59.2	5.0	1.18
8/13/1993	1,027.98	185.3	5.0	1.93
8/14/1993	1,028.95	463.4	80.1	0.35
8/15/1993	1,028.22	46.2	263.5	0.00
8/16/1993	1,027.86	0.0	146.9	0.00
8/17/1993	1,027.51	0.0	104.5	0.00
8/18/1993	1,027.45	0.5	21.9	0.01
8/19/1993	1,027.44	5.0	11.3	0.00
8/20/1993	1,027.41	3.1	10.0	0.00
8/21/1993	1,027.47	19.3	5.9	0.42
8/22/1993	1,027.46	8.7	8.5	0.00
8/23/1993	1,027.43	0.6	10.0	0.00
8/24/1993	1,027.42	4.5	6.1	0.00
8/25/1993	1,027.51	28.9	5.0	1.00
8/26/1993	1,027.52	17.3	7.0	0.00
8/27/1993	1,027.51	3.4	7.5	0.00
8/28/1993	1,027.49	0.2	7.5	0.00
8/29/1993	1,027.47	0.2	5.6	0.00
8/30/1993	1,027.46	1.4	5.0	0.00
8/31/1993	1,027.44	1.2	5.0	0.00
9/1/1993	1,027.43	0.0	5.0	0.00
9/2/1993	1,027.41	0.0	5.0	0.00
9/3/1993	1,027.39	3.3	5.0	0.01
9/4/1993	1,027.60	56.6	5.0	1.30
9/5/1993	1,027.52	42.0	33.0	0.02
9/6/1993	1,027.49	0.2	15.3	0.00
9/7/1993	1,027.48	1.4	5.0	0.00
9/8/1993	1,027.47	1.4	5.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
9/9/1993	1,027.45	1.3	5.0	0.00
9/10/1993	1,027.45	5.0	5.0	0.36
9/11/1993	1,027.45	4.8	5.0	0.00
9/12/1993	1,027.43	0.0	5.0	0.00
9/13/1993	1,027.40	0.0	5.0	0.00
9/14/1993	1,027.37	0.0	5.0	0.00
9/15/1993	1,027.37	5.0	5.0	0.00
9/16/1993	1,027.53	56.9	15.3	1.15
9/17/1993	1,027.49	23.3	24.0	0.00
9/18/1993	1,027.40	0.0	24.0	0.02
9/19/1993	1,027.32	0.0	24.0	0.00
9/20/1993	1,027.20	0.1	24.0	0.00
9/21/1993	1,027.22	1.6	10.1	0.11
9/22/1993	1,027.14	0.0	16.6	0.00
9/23/1993	1,027.04	0.0	24.0	0.00
9/24/1993	1,026.92	0.0	24.0	0.00
9/25/1993	1,026.80	0.0	24.0	0.02
9/26/1993	1,026.78	5.2	23.9	0.77
9/27/1993	1,026.82	34.8	23.9	1.01
9/28/1993	1,026.69	54.8	71.3	0.06
9/29/1993	1,026.54	0.0	50.8	0.00
9/30/1993	1,026.39	0.0	39.8	0.00
10/1/1993	1,026.22	0.0	39.8	0.00
10/2/1993	1,026.05	0.0	39.7	0.00
10/3/1993	1,025.88	0.0	39.7	0.04
10/4/1993	1,025.70	0.0	39.6	0.00
10/5/1993	1,025.52	0.0	39.5	0.00
10/6/1993	1,025.34	0.0	39.5	0.00
10/7/1993	1,025.16	0.0	39.4	0.00
10/8/1993	1,024.98	0.0	39.4	0.00
10/9/1993	1,024.80	0.0	39.3	0.00
10/10/1993	1,024.65	0.0	39.2	0.28
10/11/1993	1,024.47	0.5	39.2	0.04
10/12/1993	1,024.39	5.1	39.1	0.68
10/13/1993	1,024.26	1.1	39.1	0.00
10/14/1993	1,024.10	0.0	39.1	0.00
10/15/1993	1,023.95	0.0	39.0	0.00
10/16/1993	1,023.79	0.0	39.0	0.00
10/17/1993	1,023.63	0.0	38.9	0.08

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
10/18/1993	1,023.47	0.0	38.9	0.28
10/19/1993	1,023.31	9.5	38.8	0.00
10/20/1993	1,023.76	165.2	38.8	1.07
10/21/1993	1,023.74	44.6	38.9	0.00
10/22/1993	1,023.79	46.5	38.9	0.30
10/23/1993	1,023.66	15.8	55.2	0.00
10/24/1993	1,023.47	1.3	59.7	0.00
10/25/1993	1,023.26	0.0	59.6	0.00
10/26/1993	1,023.13	0.0	42.5	0.00
10/27/1993	1,022.96	0.0	38.7	0.00
10/28/1993	1,022.80	0.0	38.6	0.00
10/29/1993	1,022.63	0.0	38.6	0.00
10/30/1993	1,022.51	0.3	38.5	0.35
10/31/1993	1,022.42	7.5	38.5	0.35
11/1/1993	1,022.41	26.3	38.5	0.25
11/2/1993	1,022.39	33.5	38.5	0.00
11/3/1993	1,022.16	6.3	72.0	0.00
11/4/1993	1,021.90	0.6	79.1	0.00
11/5/1993	1,021.85	11.9	40.9	0.03
11/6/1993	1,021.97	32.0	0.0	0.02
11/7/1993	1,021.70	0.6	62.4	0.03
11/8/1993	1,021.39	0.0	78.6	0.00
11/9/1993	1,021.08	0.0	78.3	0.00
11/10/1993	1,020.76	0.0	78.0	0.00
11/11/1993	1,020.41	0.0	77.8	0.00
11/12/1993	1,020.08	0.0	77.6	0.00
11/13/1993	1,019.89	0.0	47.9	0.00
11/14/1993	1,019.73	0.7	38.0	0.00
11/15/1993	1,019.68	13.8	38.0	0.68
11/16/1993	1,019.83	75.5	38.0	0.35
11/17/1993	1,019.70	72.1	93.8	0.01
11/18/1993	1,019.63	82.8	116.7	0.43
11/19/1993	1,019.43	66.4	116.6	0.01
11/20/1993	1,019.19	37.7	116.3	0.15
11/21/1993	1,018.79	3.6	116.0	0.00
11/22/1993	1,018.39	0.0	115.6	0.00
11/23/1993	1,018.25	0.2	54.1	0.00
11/24/1993	1,018.13	1.3	38.0	0.00
11/25/1993	1,018.01	1.2	38.0	0.00

	ELEVATION OBS (FEET) INST-VAL	INFLOW OBS (CFS) 24-HR AVG	OUTFLOW OBS (CFS) 24-HR AVG	PRECIP OBS (INCHES) 24-HR CUM
11/26/1993	1,017.86	1.2	38.0	0.00
11/27/1993	1,017.95	53.4	38.0	0.95
11/28/1993	1,019.00	293.6	38.0	0.35
11/29/1993	1,019.22	199.8	68.5	0.00
11/30/1993	1,019.00	64.3	114.1	0.00
12/1/1993	1,018.60	33.5	150.8	0.00
12/2/1993	1,018.75	77.5	56.4	0.00
12/3/1993	1,018.90	46.4	0.0	0.05
12/4/1993	1,019.11	104.8	0.0	0.61
12/5/1993	1,023.95	1,051.9	0.0	2.22
12/6/1993	1,026.88	1,408.0	0.0	0.01
12/7/1993	1,027.12	274.1	112.7	0.00
12/8/1993	1,026.00	64.8	396.1	0.00
12/9/1993	1,024.62	12.6	455.0	0.00
12/10/1993	1,023.20	12.3	450.0	0.20
12/11/1993	1,021.81	19.8	445.6	0.27
12/12/1993	1,020.29	0.0	440.8	0.12
12/13/1993	1,018.67	0.0	435.1	0.00
12/14/1993	1,017.91	0.2	262.8	0.01
12/15/1993	1,017.67	15.8	94.8	0.50
12/16/1993	1,017.59	61.9	94.6	0.06
12/17/1993	1,017.47	60.3	94.5	0.07
12/18/1993	1,017.32	52.3	94.4	0.03
12/19/1993	1,017.39	63.2	54.4	0.04
12/20/1993	1,017.45	60.8	38.0	0.00
12/21/1993	1,017.56	68.1	38.0	0.47
12/22/1993	1,017.63	58.4	38.0	0.01
12/23/1993	1,017.65	47.7	38.0	0.00
12/24/1993	1,017.65	37.8	38.0	0.00
12/25/1993	1,017.64	35.2	38.0	0.03
12/26/1993	1,017.64	37.6	38.0	0.14
12/27/1993	1,017.59	29.0	38.0	0.00
12/28/1993	1,017.56	26.8	38.0	0.09
12/29/1993	1,017.80	97.4	38.0	0.57
12/30/1993	1,017.73	103.0	104.2	0.02
12/31/1993	1,017.44	65.7	148.9	0.02